



AWP Function Check

Name: _____

Dept: _____

Date: _____

Make: _____

Serial #: _____

Notes: When performing any functional check:

1. To start the check, the AWP should be on a level surface, free from overhead obstructions and adequate clearance to the front, back and sides.
2. Move all parts and extend all sections to their highest positions.
3. If the component **does not work** as designed, immediately shut down the lift, remove the key and notify your AWP – POC.

Checklist Items	Operational		Comments
	Yes	No	
Outside AWP			
Setup and Start	<input type="checkbox"/>	<input type="checkbox"/>	
Outrigger Installation	<input type="checkbox"/>	<input type="checkbox"/>	
Outrigger Interlock Check	<input type="checkbox"/>	<input type="checkbox"/>	
Emergency Stop Check	<input type="checkbox"/>	<input type="checkbox"/>	
Auxiliary Platform Lowering Check	<input type="checkbox"/>	<input type="checkbox"/>	
Emergency Lowering Check	<input type="checkbox"/>	<input type="checkbox"/>	
On AWP Platform			
Platform Raise/Lower	<input type="checkbox"/>	<input type="checkbox"/>	